

**NOVATO UNIFIED SCHOOL DISTRICT  
LU SUTTON ELEMENTARY SCHOOL  
PRESCHOOL PORTABLE BUILDING SCHEDULE**

Complete Design	October – November 9 <sup>th</sup>
Submit Designs to DSA	November 9, 2016
DSA Review	November 9, 2016
1 <sup>st</sup> Advertisement	November 8, 2016
2 <sup>nd</sup> Advertisement	November 15, 2016
Bid Opening	November 29, 2016 @ 2pm
Protest Period	November 29 <sup>th</sup> – Dec. 6 <sup>th</sup>
Board Award	December 6, 2016
Bonds and Insurance	December 7 <sup>th</sup> – Dec. 17 <sup>th</sup>
Notice to Proceed	December 19 <sup>th</sup>
Grade Building Pad	December 19 <sup>th</sup> – Dec. 26 <sup>th</sup>
Set Building Pad	December 27 <sup>th</sup>
Electrical and Plumbing hook ups	December 19 <sup>th</sup> – Jan. 20 <sup>th</sup>
Sitework and Garden	December 19 <sup>th</sup> – Feb 15 <sup>th</sup>